



Egyptian & Dudley House

Newsletter Issue 005

December WC 04-12-2023

Project Overview

Welcome to our bi-weekly newsletter for our Fit-Out project here at Egyptian & Dudley House

Below is a lookahead to the upcoming works over the next two week period;

Front Elevation Scaffolding is progressing well with the first floor gantry built, these works will continue to progress on Piccadilly until Early January whilst also allowing the pit lane installation to commence this week. This will be the main logistical supply route for the job.

We are in week 11 of the 15 week main works strip out continuing for the next fortnight with focus areas being the roof and basements, whilst the floorboards are removed from the remainder of the floors.

We look to commence structural alteration works this week within ED House, the focus of which will be the infill of some of the lightwells at the rear of the building.

The works in the restaurants are progressing well, we are currently undertaking works to the ceilings. In the background we are working on the steelwork for the area to be opened up forming the new space.

Our permitted noisy work hours are as detailed below;

Mon – Fri

08:00-10:00

12:00-14:00

16:00-18:00

Contact Details

It is our intention to minimize any nuisance or disruption. If you have any questions, concerns or suggestions please contact:

Steve Ford

Project Manager/
Neighbour Liaison
s.ford@8build.co.uk
Tel: **07825664623**

Luke Raison

Construction Manager
l.raison@8build.co.uk
Tel: **07747219985**

Head Office

64 Leman Street
London, E1 8EU
Tel: 020 7710 4488

www.8build.com



This site is registered with
the Considerate
Constructors Scheme

