



Egyptian & Dudley House

Newsletter Issue 007

December WC 15-01-2024

Project Overview

Welcome to our bi-weekly newsletter for the Fit-Out project here at Egyptian & Dudley House.

Below is a lookahead to the upcoming works over the next two-week period;

Front Elevation Scaffolding installation has progressed onto the sixth floor alongside hoarding and signage for the retail units. These works will continue to progress on Piccadilly until late January. The pit lane has now been installed; this will be the main logistical supply route for the job.

We are in the final week of our main works strip out with focus areas being levels 2,3 and the basements. Strip-out works to levels 4-7 and the roof have concluded.

We have started work in the retail units with all light lanterns now removed to facilitate a future roof terrace.

We look to commence structural alteration works this week within Egyptian & Dudley House, the focus of which will be structural strengthening.

The restaurant fit-out is progressing well with works currently being undertaken in the ceiling zones. The light lanterns have been removed and decking installed to close the holes.

Our permitted noisy work hours are as detailed below;

Mon – Fri

08:00-10:00

12:00-14:00

16:00-18:00

Contact Details

It is our intention to minimize any nuisance or disruption. If you have any questions, concerns or suggestions please contact:

Steve Ford

Project Manager/

Neighbour Liaison

s.ford@8build.co.uk

Tel: **07825664623**

Eren Dogan

Construction Manager

e.dogan@8build.co.uk

Tel: **074467900620**

Head Office

64 Leman Street

London, E1 8EU

Tel: 020 7710 4488

www.8build.com



This site is registered with
the Considerate
Constructors Scheme

