

Egyptian & Dudley House

Newsletter Issue 02
September WC 16-10-2023



Project Overview

Welcome to our second bi-weekly newsletter for our Fit-Out project at Egyptian & Dudley House.

8Build will be on site for the next 71 weeks and the aim to cause you as minimal disruption as possible and keep you regularly updated with progress on our works.

We are currently in the 4th week of out of a 15 week strip out programme of works. We have progressed strip out on levels 1 & 6 of the building removing both flooring, walls and ceilings. As part of these works, we have erected a small scaffold at the front of the building to allow for materials to be taken to the level 1 terrace, this is due for removal within the coming weeks.

The next milestone on the project is the upcoming UKPN installation (building electrical supply) this will commence on the 9th November at the front of the building.

We are also targeting the 14th November as the commencement date for the scaffold gantry at the front of the building (this is dependent on the bus stop and road marking relocation on Piccadilly).



Contact Details

It is our intention to minimize any nuisance or disruption. If you have any questions, concerns or suggestions please contact:

Steve Ford
Project Manager/
Neighbour Liaison
s.ford@8build.co.uk
Tel: **07825664623**

Eren Dogan
Construction Manager
e.dogan@8build.co.uk
Tel: **07467900620**

Head Office
64 Leman Street
London, E1 8EU
Tel: 020 7710 4488

www.8build.com



This site is registered with the Considerate Constructors Scheme

Egyptian & Dudley House

Site Photos



Site Photos



Contact Details

It is our intention to minimize any nuisance or disruption. If you have any questions, concerns or suggestions please contact:

Steve Ford
Project Manager/
Neighbour Liaison
s.ford@8build.co.uk
k
Tel: 07825664623

Eren Dogan
Construction Manager
e.dogan@8build.co.uk
Tel: 07467900620

Head Office
64 Leman Street
London, E1 8EU
Tel: 020 7710 4488
www.8build.com



This site is registered with
the Considerate
Constructors Scheme