



# Egyptian & Dudley House

Newsletter Issue 03  
September WC 02-10-2023

## Project Overview

Welcome to our third biweekly newsletter for our Fit-Out project here at Egyptian & Dudley House.

We will be on site for the next 73 weeks and our aim is to cause you as minimal disruption as possible and keep you regularly updated with progress on our works and any important activities that we believe that will interest you.

We have now completed the panel protection along the staircase, we are in the process of installing temporary power and our strip out works have commenced on level 1 (we are currently in week 2 of our 15 week strip out programme). In the basement we have started waterproofing the vault and we have also installed our temporary fire alarm system.

We are currently waiting on consent from UKPN for new incoming supplies and will update on progress here in due course.

Our next key activity will be to erect scaffolding to the front of the building, and we are currently in the final approval stages from Westminster Council to start this installation. A further update on this will be provided in our next newsletter.



### Contact Details

It is our intention to minimize any nuisance or disruption. If you have any questions, concerns or suggestions please contact:

#### Steve Ford

Project Manager/  
Neighbour Liaison  
s.ford@8build.co.uk  
Tel: **07825664623**

#### Eren Dogan

Construction Manager  
e.dogan@8build.co.uk  
Tel: **07467900620**

#### Head Office

64 Leman Street  
London, E1 8EU  
Tel: 020 7710 4488

[www.8build.com](http://www.8build.com)



This site is registered with  
the Considerate  
Constructors Scheme



# Restaurant

Newsletter Issue 03  
September WC 02-10-2023

## Project Overview

Welcome to our third biweekly newsletter for our restaurant works.

We will be on site for the next 13 weeks and our aim is to cause you as minimal disruption as possible and keep you regularly updated with progress on our works and any important activities that we believe that will interest you.

We are due to start the strip out on Monday 9th October, the noisy hours will 8:00-10:00, 12:00-14:00, 16:00-18:00. Over the next week we will be getting deliveries of tools and bins early in the morning to avoid any disruptions, waste away lorries will be 7am to avoid busy times.

### Contact Details

It is our intention to minimize any nuisance or disruption. If you have any questions, concerns or suggestions please contact:

#### Steve Ford

Project Manager/  
Neighbour Liaison  
s.ford@8build.co.uk  
Tel: 07825664623

#### Jack Freeman

Construction Manager  
j.freeman@8build.co.uk  
Tel: 07501437727

#### Head Office

64 Leman Street  
London, E1 8EU  
Tel: 020 7710 4488

[www.8build.com](http://www.8build.com)



This site is registered with  
the Considerate  
Constructors Scheme