



Egyptian & Dudley House

Newsletter Issue 006

December WC 01-01-2024

Project Overview

Welcome to our bi-weekly newsletter for our Fit-Out project here at Egyptian & Dudley House

We would like to wish you all a very happy new year from all of us here at 8build.

Below is a lookahead to the upcoming works over the next two-week period;

Front Elevation Scaffolding has progressed onto the fourth floor with the hoarding also being installed with signs for the retail units. These works will continue to progress on Piccadilly until late January. The pit lane has now been installed; this will be the main logistical supply route for the job.

We are in week 13 of the 15 week main works strip out continuing for the next fortnight with focus areas being the roof and basements.

We look to commence structural alteration works this week within Egyptian and Dudley House, the focus of which will be the basement drainage.

The works in the restaurants are progressing well, we are currently undertaking works to the ceilings. We have removed the lanterns and installed the decking to close the holes.

Our permitted noisy work hours are as detailed below;

Mon – Fri
08:00-10:00
12:00-14:00
16:00-18:00

Contact Details

It is our intention to minimize any nuisance or disruption. If you have any questions, concerns or suggestions please contact:

Steve Ford

Project Manager/
Neighbour Liaison
s.ford@8build.co.uk
Tel: **07825664623**

Luke Raison

Construction Manager
l.raison@8build.co.uk
Tel: **07747219985**

Head Office

64 Leman Street
London, E1 8EU
Tel: 020 7710 4488

www.8build.com



This site is registered with
the Considerate
Constructors Scheme

